

Updated Schedule - 1/29/15

Activity Name	Start	Finish
Capital Complex Child Care Facility Renovation	158	163
Milestones		
GMP Approved	0	0
Tenant Move Out	0	0
Provider Begin Mobilization for September 1 Move In	0	0
Substantial Completion	0	0
Final Completion	0	0
Preconstruction	10	10
Vaughn receives NTP for pre-construction services	0	0
Design	37	37
50% CD Issued	1	1
Seinbomer, Bramwell & Vrazel Architects 100% CD Development	30	30
90 % CD Issued	1	1
100% CD Issued	1	1
100% CD Review	5	5
GMP Development	22	22
Prepare GMP	3	3
Vaughn advertises / solicits bid packages to Subcontractors	14	14
Vaughn submission of GMP to TFC for review	1	1
TFC GMP Review /Approval	10	10
TFC issues NTP	1	1
Vaughn subcontractor bid review	4	4
Issue 100% CD set as post bid addendum	5	5
Vaughn submits Subcontractor recommendations to TFC for review / i	1	1
TFC Subcontractor approval	2	2
Procurement / Submittals	0	0
Mobilization	6	6
Job trailers, dumpsters, fencing, signage	5	5
Tree Pradecton - 20" White Oak and Sturmand in Playground Area	1	1
Construction	137	137
Phase 1	79	79
South Building - 2nd Floor	31	31
South Building - Parking Lot	4	4
South Building - Roof	32	32
South Building - South Elevation	11	11
South Building - East Elevation	11	11
South Building - West Elevation	11	11
North Building - Roof	30	30
Phase II	26	26
South Building - 1st Floor	28	28
South Building - 2nd Floor	2	2
South Building - Roof	2	2
South Building - Exterior	13	13
North Building - Ground Level	110	110
North Building - Roof	0	0
North Building Exterior	30	30
Stenwork	58	58
Closeout Inspections/ Training	19	19



Actual Work

Remaining Work

Critical Remaining W...

Milestone

TASK filter: All Activities

Page 1 of 1

© Primavera Systems, Inc.